


# All Points Broadband Rockingham County Update

**January 10, 2024**



# County Overview

- Partners:
  - Rockingham County
  - VA DHCD
  - NSVRC
  - All Points Broadband
  - Dominion Energy
  - SVEC
- ~500 miles of last-mile fiber & ~175 miles of middle-mile
- Connecting more than 7,500 locations approved during grant process
- Key vendors: Timmons Group, Davey Resources Group



## NSVRC Regional Project Timeline - Rockingham

- Q3/Q4 2022: Low-level design underway
- Q1 2023: Make ready fielding and engineering commenced
- Q2 2023: Make ready construction (MRC) commences; Rockingham preliminary design rideout completed by Timmons Group
- Q4 2023: 1<sup>st</sup> Preconstruction milestone achieved for Project; Rockingham expected 2<sup>nd</sup> overall
- Q1 2024: Submit 1<sup>st</sup> remittance request for Rockingham; State broadband office to finalize BEAD eligibility
- Q3 2024: Last-mile fiber construction to commence in Rockingham; submission of BEAD funding applications across region
- Q3/4 2024: Commencement of customer installations in completed Fiber Service Areas based on where MRC has been completed
- Q3 2025: Substantial completion of regional last-mile network

## Project Status

- Key dependencies for last-mile deployment:
  - 1) Middle mile capacity in place
  - 2) Utility Make Ready
  - 3) Significant queue of constructable miles
- APB coordinating with Dominion on State Corporation Commission (SCC) process for petition on schedule for Project timeline
- Site selection activities underway (offices, materials handling, cabinets, etc.)
  - Regional office and warehouse facility acquired in Mt. Crawford
  - Laydown yard acquired across from SVEC location to improve make-ready
- Field-validated low-level design and utility pole fielding are complete; make-ready engineering & construction is well underway and APB expects last-mile fiber construction to begin in Q2
  - Pole fielding will be complete in Rockingham in six weeks (12.5k+ poles to date); attachment applications are beginning to be accepted
  - APB construction vendors need significant number of miles approved in a logical manner before they mobilize – disconnected pockets of installed fiber is inoperable

# Website Reminder: APBfiber.com



Check availability > Select services > Installation > Review order > Sign in

## Check Availability at Your Address

Start typing your address in search field.  
Addresses inside of a service area are included in the list.

Enter your address, including city, state and zip:

Hollar School Rd, Linville, VA 22834, United States

protected by reCAPTCHA  
Privacy - Terms



Check address

**i** You are inside of a planned service area.

**Services will be available to you soon.**

To stay updated on work progress, please provide your contact information.



First Name

Enter First Name

Last Name

Enter Last Name

Phone Number

Enter Phone Number

Email

Enter Email

Company (optional)

Enter Company

Comments (optional)

protected by reCAPTCHA  
Privacy - Terms



By submitting your contact information, you agree that All Points Broadband may contact you regarding your order.

Go To Survey

- Send resident inquiries of service to APBfiber.com
- Residents can pre-register for service and sign up for project updates
- Click “Go To Survey”
- Customers will be notified of service availability on a rolling basis **~90 days in advance**

## Remaining Eligible Locations Outside the Project

- The FY22 VATI grant is set for the specific locations in the polygons included with the application
- APB worked extensively to determine the initial project area. Reminders:
  - Any process involving humans is imperfect
  - Incumbent providers do not share the gaps in their networks and location-specific service data was not available at the time (national broadband map)
  - APB has committed to be your partner for universal service
- For unserved locations outside the FY22 VATI grant, solutions to extend service to these locations include:
  - APB private investment
  - LECAP (long drops within incumbent cable territory)
  - BEAD - **No local match**
- As APB conducts low-level design, national broadband data updates, and counties provide feedback, these locations are identified and flagged
- Key Point: This is an iterative process

## Overview of Virginia's Implementation of BEAD (Infrastructure Act)


- Virginia's Office of Broadband at DHCD will administer \$1.48B of federal Infrastructure Act funding through program similar to VATI with key differences
  - **Final program guidelines are pending review & approval by NTIA**; however, Virginia is first state to submit all proposal documents
  - VA allocated sufficient funding available for high proportion of FTTH deployment to remaining unserved & underserved locations
  - Only available to "Broadband Serviceable Location" as of 6/15/2023
- Challenge process occurs *prior* to the BEAD application period
  - <https://broadband-challenge-portal.dhcd.virginia.gov/>
  - 30-day submittal window closed on Nov 30<sup>th</sup>
    - *APB submitted over 100,000 challenges (42% of challenges statewide)*
    - Maximize funding to truly unserved locations regardless of APB desirability
  - Challenged ISP have opportunity to rebut; DHCD to finalize ~1Q2024
- DHCD to receive letters of intent for BEAD within 60 days of challenge process completion *and* approval of its BEAD proposal by NTIA before application window
  - See submitted, unapproved Volume Two (the BEAD proposal):  
<https://www.dhcd.virginia.gov/sites/default/files/Docx/vati/bead-ipv2-postpubliccomment-submittedtontia-unapproved.pdf>

# Overview of Virginia's Implementation of BEAD (Infrastructure Act)

- BEAD applications must be submitted to served 95% of unserved and underserved locations (including community anchor institutions) within a specific Zip Code Tabulation Area (ZCTA)
  - Reduces the number of unincluded locations and predefines BEAD project areas by existing geographic boundary (as opposed to allowing providers to draw their own cherry-picked project areas)
- Providers have 90 days from Letter of Intent period to submit full BEAD application(s) for DHCD evaluation
  - Remaining <5% of locations will require direct engagement by DHCD and likely provider(s)
- Proposed scoring criteria in addition to baseline requirements in BEAD Notice of Funding Opportunity (the NOFO)
  - 45%: BEAD funding per project location
  - 20%: Gigabit affordability relative to FCC's Urban Rate Survey
  - 10.2%: Fair Labor Practices of Provider According to NOFO
  - 5%: Speed to Deployment Within 3 Years of Award
  - 9.9%: Universality, Ranging from 95%-100% Locations Included
  - 9.9%: Locality Letter of Support

# ZCTAs in the NSVRC Project

- 141 ZCTAs in the eight counties of the NSVRC project.



## BEAD Key Observations

- BEAD is a tool to supplement the VATI project
- APB's goals for BEAD
  - Aggressively pursue BEAD for missed/newly eligible areas in the NSVRC
  - Wherever possible, construct VATI and BEAD awarded areas simultaneously so there is no on-the-ground difference for residents
  - Ensure localities are informed and prepared during the challenge period
  - Obtain local support for all BEAD applications
- Estimated Timeline:
  - Q4 2023 – Challenge process commences
  - Q1 2024 – Challenge process ends; Letter of intent submitted
  - Q2 2024 – Full applications submitted and scored
  - Q3 2024 – Awards announced; DHCD ISP engagement for remaining locations commences
- **VATI project remains #1 priority**



Thank You